

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Successors	26 Sep '22 03 Oct '22 10 Oct '22 17 Oct '22 24 Oct '22 31 Oct '22 07 Nov '22 14 Nov '22 21 Nov '22													
1		Vic Park - East Howe Cable Installation and Jointing Programme	60.5 days	26/09/22	25/11/22																
2		Programme	60.5 days	26/09/22	25/11/22																
3		Boundary Road South Duct Install	9 days	22/10/22	30/10/22		67,61														
4		Duct Install Completed	0 days	26/09/22	26/09/22		27,7,26														
5		Energisation	1 day	24/11/22	25/11/22	22,23															
6		Cable installation	39.5 days	28/09/22	06/11/22																
7		East Howe SS to JB01	1 day	28/09/22	29/09/22	28,4	15,23														
8		JB01 - JB02	1 day	30/09/22	30/09/22	28,35	15,16														
9		JB02 - JB03	1 day	02/10/22	02/10/22	35,42	16,17														
10		JB03 - JB04	1 day	04/10/22	04/10/22	42,49	17,18														
11		JB04 - JB05	1 day	06/10/22	06/10/22	49,56	18,19,57														
12		JB05 - JB06	1 day	04/11/22	04/11/22	56,70,63	19,20														
13		JB06 - Victoria Park SS	1 day	06/11/22	06/11/22	70,77	20,78														
14		Jointing Works (sheath test and joint)	54.5 days	01/10/22	24/11/22																
15		Joint JB01 Caroline Road	1.5 days	01/10/22	02/10/22	7,8	29														
16		Joint JB02 Kingswell Road	1.5 days	03/10/22	04/10/22	8,9	36														
17		Joint JB03 Hendford Road	1.5 days	05/10/22	06/10/22	9,10	43														
18		Joint JB04 Beswick Avenue	1.5 days	07/10/22	08/10/22	10,11	50														
19		Joint JB05 Boundary Road North	1.5 days	05/11/22	06/11/22	11,12	64														
20		Joint JB06 Boundary Road South	1.5 days	07/11/22	08/11/22	12,13	71,21														
21		End to End Testing	2 days	08/11/22	10/11/22	20	22														
22		Cable Terminations Victoria Park	2 wks	10/11/22	24/11/22	21	23SS,5														
23		Cable Termination Easte Howe	2 wks	10/11/22	24/11/22	7,22SS	5														
24		Highway Works	46 days	26/09/22	10/11/22																
25		Joint JB01 Caroline Road	9 days	26/09/22	04/10/22																
32		Joint JB02 Kingswell Road	10.5 days	26/09/22	06/10/22																
39		Joint JB03 Hendford Road	9 days	30/09/22	08/10/22																
46		Joint JB04 Beswick Avenue	9 days	02/10/22	10/10/22																
53		Joint JB05 Boundary Road North Phase 1	5.5 days	04/10/22	09/10/22																
60		Joint JB05 Boundary Road North Phase 2	9 days	31/10/22	08/11/22																
67		Joint JB06 Boundary Road South	9 days	02/11/22	10/11/22	3															
74		Cable Terminations Victoria Park	5.5 days	04/11/22	09/11/22																

Project: PS004479 Victoria Park
Date: 25/08/22

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			